Corps Water Management Weekly Status Report – 21 November 2016

Weather Summary:

Dry this past week across most of the District, except for some minor rainfall last Monday at our Piedmont projects. Continued dry, with less than ¼-inch of rain in the 7-day forecast across the District, with rain chances increasing for the following week. Longer term, the recently-issued December and Dec-Jan-Feb forecasts both call for below-normal precip for the majority of the District. The December forecast shows near-normal temps, but the 3-month outlook shows above-normal temps for the period.

Reservoir Summaries:

	21-Nov-16	Guide	Forecast 28-Nov-16	Average Net Inflows		Rainfall at Dam	
Reservoir	0800 Elev (ft-msl)	Curve (ft-msl)	Elevation (ft-msl)	7-day cfs (% median)	November cfs (% median)	7-day (inches)	Nov (inches)
Falls	251.82	251.5	251.6	54 (24%)	62 (27%)	0.03	0.22
Jordan	215.75	216.0	215.7	177 (36%)	153 (31%)	0.10	0.34
Scott	1028.02	1030.0	1027.8	225 (49%)	229 (50%)	0.00	0.01
Kerr	297.97	297.0	297.5	2142 (37%)	2400 (42%)	0.32	0.45
Philpott	971.84	971.5	971.8	120 (54%)	116 (52%)	0.00	0.08

Reservoir	Current Flood Storage % Remaining	Current Water Quality % Remaining	Forecast 80% WQ Remaining	Forecast 60% WQ Remaining	Current Water Supply or Power Pool % Remaining	Forecast 80% WS or PP Remaining	Forecast 60% WS or PP Remaining
Falls	98	100	*	*	100	*	*
Jordan	100	96	*	*	100	*	*
Scott	100				91	*	*
Kerr	100				91	*	*
Philpott	100				95	*	*

NOTE: Water Quality, Water Supply, and Power Pool forecasts extend through end of December 2016.

Falls: Currently near elev 251.8 ft (0.3 ft above guide curve) and fairly steady. Currently releasing near 100 cfs. Clayton is currently near 290 cfs; minimum flow target at Clayton is 184 cfs.

Jordan: Currently near elev 215.8 ft (0.2 ft below guide curve) and steady. Releases are near 350 cfs. Lillington is currently near 570 cfs and steady. Lillington's flow target is 600 cfs +/- 50 cfs.

W. Kerr Scott: Currently near elev 1028.0 ft (2.0 ft below guide curve) and fairly steady. Releases are near 230 cfs. Wilkesboro is near 290 cfs; minimum flow target at Wilkesboro is currently 300 cfs.

Kerr/Philpott: Kerr is currently near elev 298.0 ft (1.0 ft above guide curve). Secondary energy added to this week's declaration equates to a weekly average release of ~3000 cfs. Anticipate lake level near elev 297.5 ft by Friday without additional rain. Expect reduced weekly average releases next week near 2400 cfs.

Philpott is currently near elev 971.8 ft (0.3 ft above guide curve). Current plant outage expected to last for at least several additional months. Releasing near 100 cfs through sluice gates; expect to remain near elev 971.8 ft this week without additional rain.

^{*} indicates that storage remaining does not drop below indicated threshold by end of forecast period.